QC-ABSTRACT

Name of Work:- : Compreshensive development of roads and drains in Muthyalanagara, LC-4A, Mohankumarnagara, Sundar nagara and surrounding areas in ward no-17 under PACKAGE-2019-20 RRN-DIV-(09)

Sl No.	Item	Quantity As Per BOQ	Required No's of tests	Actual No's of tests	Tests
1	PCC 1:3:6	173.54 Cum	1	1	Cement
					Sand, Aggregates
2	CC Block	2094.12 Sqm	1	1	-
3	Kerb Stone	7680.55 No's	1	1	Compressive strength
4	Slab 250mm	96.82 Sqm	1	1	Compressive strength
5	Steel	24.10 Tonne	1	1	-
6	M20	316.83 Cum	10	10	Concrete Cube Compressive strength
7	M15	599.31 Cum	15	15	Concrete Cube Compressive strength
8	GSB	1361.81 Cum			
9	Gradation	-	4	4	-
10	WMM	2088.11Cum			
	Gradation	-	11	11	-
	AIV	-	3	3	-
		-	5	5	-
	Attenberg limit	-	11	11	-

For SAPIENCE CONSULTANTS

Authorised Signatory

Scanned with CamScanner

Sl No.	Item	Quantity As Per BOQ	Required No's of tests	Actual No's of tests	Tests
11	DBM	1680.03 Cum			
	Quality Binder		1	1	-
	Aggregate Impact Value		4	4	-
	Shape Test		3	3	-
	Specific gravity		1	1	-
	Stability Of Mix		4	4	-
	Gradation		3	3	-
	Bitumin Content		4	4	-
12	BC	1344.02 Cum			-
	Quality Binder		1	1	-
	Aggregate Impact Value		3	3	-
	Shape Test		3	3	-
	Specific gravity		1	1	-
	Stability Of Mix		4	4	-
	Gradation		3	3	-
	Bitumin Content		4	4	-

Cubes

0-5 m^3	1set
6-15 m^3	2set
16-30 m^3	3set
31-50 m^3	4 set

Add 1set for extra 50Cum

For SAPIENCE CONSULTANTS

Authorised Signatory

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner